RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 18-07-2020

ASSISTANT EXECUTIVE ENGINEER

PROJECT SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **CONSTRUCTION OF HOSPITAL BUILDING AT WARD NO.11 (KUVEMPUNAGARA) IN VIDYARANYAPURA SUB DIVISION.**

Ref: 1. Work Order No: EE(Project)/Ynk Zone/WO/16/18-19

We are here with forwarding to Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079. Third & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 83,69,038.00/- (Rs. Eighty Three Lakhs Sixty Nine Thousand and Thirty Eight Only). First and Part bill for Rs.81,14,919.00/- was previously submitted , Second and Part bill for Rs. 1,49,01,610.00/- was previously submitted & the total bill amount submitted till date being Rs. 3,13,85,567.00/-(Rs.Three Crore Thirteen lakhs Eighty Five Thousand Five Hundred and Sixty Seven Only).

Thanking you,

Yours faithfully,

RUDRAPRASAD CONSULTANTS BANGALORE

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:-Construction of Hospital Building at Ward No.11 (Kuvempunagara) in Vidyaranyapura Sub Division.

Name of Client : EXECUTIVE ENGINEER, PROJECT DIVISION,BBMP, BANGALORE

Contractor/ Agency: Sri. C.N.S Murthy, #12, 3rd Cross, S.V.G.N.S.S Layout, 3rd Stage, 4th Block, Basaveshwaranagar, Bangalore-560 079.

Tender Contract Price Rs. 83,69,038.00/-

Date Of Inspection : 18-07-20

Status Of Bill : Third & Final Bill

In the Presence of : a) Assistant Engineer Project Sub division, BBMP, Bangaloree

b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
9	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work (GROUND & BASEMENT FLOOR) ---- All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR)..All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
17	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
21	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per the directions of the Engineer-in-charge of the work (GROUND & BASEMENT FLOOR) All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
25	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton and as per the directions of the Engineer-in-charge of the work (GROUND & BASEMENT FLOOR) All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

33	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in Ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars, posts, struts. butters, string or lacing courses , parapets, coping, bed blocks, anchor blocks ,plain window cills, fillets including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.ets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) ---- All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory
37	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar,with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement for concrete for beams,staircase,and roof with M-25 and as per the directions of the Engineer-in-charge of the work -- All terms and conditions are as per Tender Document.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

42	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work . (GROUND & BASEMENT FLOOR) ---- All terms and conditions are as per Tender Document	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in